

**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS**

**Weekly Update – Week 29 (December 7 thru December 11, 2020)**

**HIGH SCHOOL**



**Week 29 – Brick work in progress with partial install of capstone trim for transition to EFIS**



**Week 29 – Gypsum Wall Board installation along with exposed steel structure & ductwork**



**Week 29 – Storefront entrance for Library installed**



**Week 29 – Beginning to prepare for the installation of the brick base for the Stair Tower**



## MIDDLE SCHOOL



**Week 29 – Rebar & formwork in place for pouring of the concrete foundation walls for the Music Wing at the beginning of the week**



**Week 29 – Foundation walls at Music Wing are completed with rigid insulation applied to the inner side & moisture barrier on the exterior and doing underground plumbing work mid-week**





**Week 29 – Gravel base spread out over the soil subbase and being prepared for the pouring of the concrete slab at the Music Wing for the end of the week & beginning of next week**

Pierre Guariglia, Project Executive



**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2**  
2 Week Update – Weeks 27 & 28 (November 23 thru December 4, 2020)

**HIGH SCHOOL**



**Week 28 – Windows installed & EFIS cladding in progress for Art Room addition**



**Week 28 – Brickwork started**



**Week 28 – Framing of interior partitions is complete;  
Mechanical ductwork & equipment being installed;  
Electrical roughing finished**





**Week 28 – Storefront entrance for Library installed**



**Week 28 – Sinks in Music Wing Rooms installed**



## MIDDLE SCHOOL



Week 28 – Concrete slab for Gym addition poured



**Week 28 – Concrete footings for Music Wing addition are completed, formwork going in for foundation walls & column footings**

Pierre Guariglia, Project Executive