

Bond Referendum Projects for Summer 2015 Construction

Architectural Timeline: Board of Education Pre-Project Initiative

January 9th – Robo email sent to invite community members to January 20th presentation on artificial athletic fields at regularly scheduled Board of Education meeting. An attached letter from Dr. Montesano regarding the “Summer 2015 Construction Schedule Update” was back-packed home with students and posted on the district website.

January 20th – Power point presentation made by Scott Hughes, of HMM Site and Sports Design, regarding options for possible field materials. The presentation was posted on the district website.

February 3rd – All Pre-Bids were provided to the Board of Education. Nyack High School “walk-thru” took place with potential bidders.

February 5th – Valley Cottage Elementary “walk thru” took place with potential bidders.

February 10th – Nyack Middle School & Upper Nyack Elementary “walk thru” took place with potential bidders.

March 10th – *Scheduled Bid Analysis by Board of Education to review pricing and options*

March 24th – *Targeted date to award bids, pending Board of Education action*

Brief Description of Alternative Turf Options with Various In-fills:

1. **Field turf Vertex Synthetic Turf System with Standard Crumb Rubber Infill** over a shock pad
2. **Field turf Vertex Synthetic Turf System with Alternative Infill (“Nike Grind” rubber)** over a shock pad
3. **Hybrid “Dual Fiber” Synthetic Turf System with Standard Crumb Rubber Infill** over a shock pad
4. **Hybrid “Dual Fiber” Synthetic Turf System with Alternative Infill (EPDM Rubber)** over a shock pad
5. **Hybrid “Dual Yarn” Synthetic Turf System with Standard Infill (EPDM or “Nike Grind”)** over a shock pad
6. **Monofilament Synthetic Turf System with Organic Infill (Geofill-coconut husk)** over a shock pad
7. **Hybrid “Dual Fiber” and Thatch Layer Synthetic Turf System with Acrylic Coated Sand Infill (“Envirofill” green acrylic coated sand)** over a shock pad