

PEARL RIVER SCHOOL DISTRICT
CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2

Weekly Updates – Week 23 (October 26 thru October 30, 2020)

HIGH SCHOOL



Week 23 –CMU block wall along the existing building finished at the Art Room addition



Week 23 – Progress of the work for the Stair Tower

MIDDLE SCHOOL



Week 23 – Progress of the work for the access road along with some drainage structures in place (wrapped by the orange safety fencing)

PEARL RIVER SCHOOL DISTRICT
CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2

Weekly Updates – Week 22 (October 19 thru October 23, 2020)

HIGH SCHOOL



Week 22 – Flooring installed in the areas adjacent to the expansion joint assembly in the Library



Week 22 – Furniture in place in the Library



Week 22 – Furniture in place in the Library



Week 22 – Furniture in place in the Library



Week 22 – Furniture in place in Mac Lab 241



Week 22 – Installation of the casework with temporary countertops in the Science Wing Classrooms



Week 22 – Piping in Boiler Room being insulated



Week 22 – Old Boiler fully removed



Week 22 –CMU block wall along the existing building nearing completion



Week 22 – Miscellaneous structural steel work to be finished in the next few days

MIDDLE SCHOOL



Week 22 – Exterior storefront entrance ready for egress use



Week 22 – Cutting and filling site for proposed access road

PEARL RIVER SCHOOL DISTRICT
CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2

Weekly Updates – Week 21 (October 12 thru October 16, 2020)

HIGH SCHOOL



Week 21 – Installation of the casework in the Science Wing Classrooms



Week 21 – Science Wing Bathroom completed



Week 21 – New Boilers being prepared for start-up



Week 21 – Metal deck installed on roof, wood blocking for roofing started and CMU block wall along the existing building has begun



Week 21 – Structural steel framing completed and stairs being erected for the Stair Tower

MIDDLE SCHOOL



Week 21 – Temporary partitions removed and the Security Vestibule being prepared for turnover



Week 21 – Cutting trees to open up the site

Pierre Guariglia, Project Executive

PEARL RIVER SCHOOL DISTRICT
CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2

Weekly Updates – Week 20 (October 5 thru October 9, 2020)

HIGH SCHOOL



Week 20 – Installation of the expansion joint assembly completed in the Library



Week 20 – Blue metal trim installed on roof edge over Boy's Locke Room



Week 20 – Old boiler in the process of being dismantled for removal



Week 20 – New Boilers being installed



Week 20 – New mechanical equipment arriving on site



Week 20 – Structural steel work completed for Art Room addition



Week 20 – Structural steel being erected for the Stair Tower

MIDDLE SCHOOL



Week 20 – Inner Storefront Doors installed for the Security Vestibule



Week 20 – Preparing for the commencement of site work



Week 20 – Construction Trailer for Owner / Architect / CM on site

Pierre Guariglia, Project Executive

PEARL RIVER SCHOOL DISTRICT
CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2

Weekly Updates – Week 19 (September 28 thru October 2, 2020)

HIGH SCHOOL



Week 19 – Preparation and setup for the pouring of the concrete slab for the Art Room addition next week

MIDDLE SCHOOL



Week 19 – Mobilization of the site with some markouts for existing underground utilities on the pavement