

**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2**

Weekly Updates – Week 18 (September 21 thru September 25, 2020)

**HIGH SCHOOL**



**Week 18 – Circulation Desk in Library completed**



**Week 18 – Structural steel for Art Room addition is erected including saw-tooth skylights**





**Week 18 – Sidewalk bridging installed over doors adjacent to Stair Tower in preparation for structural steel erection**

## MIDDLE SCHOOL



**Week 18 – Interior ceiling line with new framing to hang ceiling grid from**



**Week 18 – Location of future interior storefront door assembly to create secured vestibule space**

Pierre Guariglia, Project Executive



**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2**

Weekly Updates – Week 17 (September 14 thru September 18, 2020)

**HIGH SCHOOL**



**Week 17 – Circulation Desk being installed in the Library**



**Week 17 –Foundation walls finished for the Art Room addition and preparing for underground work before concrete slab is poured**





**Week 17 – Foundation walls and floor slab for the Stair Tower addition have been completed**



## MIDDLE SCHOOL



**Week 17 –Storefront entrance assemblies installed**



**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2**

**Weekly Updates – Week 16 (September 7 thru September 11, 2020)**

**HIGH SCHOOL**



**Week 16 – Library with shelving units in place**



**Week 16 – Roof for Boy's Locker Room completed and waiting on blue metal drip edge**





**Week 16 – Roof for Girl's Locker Room completed and waiting on blue metal drip edge**



**Week 16 – Condenser unit serving Admin Suite installed**





**Week 16 – Commencing rebar and formwork for the foundation walls for the Art Room addition**



**Week 16 – Foundation walls for the Stair Tower addition have been poured**



## MIDDLE SCHOOL



**Week 16 – Installing framing members to support storefront entrance and ceiling assembly**



**PEARL RIVER SCHOOL DISTRICT**  
**CAPITAL PROJECT RENOVATIONS & ADDITIONS – HS/MS - PHASE 2**

**Weekly Updates – Week 15 (August 31 thru September 4, 2020)**

**HIGH SCHOOL**



**Week 15 – One of the renovated Classrooms in the Science Wing turned over**



**Week 14 – Library waiting on furnishings**





**Week 15 – Installing the wood blocking along the edge over the Boy's Locker Rooms**



**Week 15 – Waiting to install the metal edging for the roof over the Girl's Locker Rooms**





**Week 15 – One of the Classrooms in the Music Wing getting ready for turnover**



**Week 15 – Continuation of mechanical equipment install in the Boiler Room**





**Week 15 – Commencing formwork for the footings for the Art Room addition**



**Week 15 – Formwork & rebars for the footings for the Stair Tower addition are ready for concrete pour**



## MIDDLE SCHOOL



**Week 15 – Storefront for Security Vestibule installed**



**Week 15 – Railing in place & exterior of the Security Office finished**



**Week 15 – Wall completed in Art Room 133 & turned over**